

**WAINGAWA RIVER MANAGEMENT SCHEME
ASSET MANAGEMENT PLAN**

**PERFORMANCE STATEMENT
1999/2000**

(1) Financial

- Deferred asset maintenance requirement is \$6,000 which is less than \$20,000.
Criteria Satisfied
- Financial surplus was \$6,178.
Criteria Satisfied
- Flood damage expenditure was nil. Average flood damage expenditure not to exceed 20% of the total Scheme expenditure over a 5 year period.
5 Yearly Criteria- Not Applicable until 2002/03

(2) Stopbanks

- Stopbank flood capacities to be reviewed and compared to design flood capacity.
5 Yearly Criteria- Not Applicable until 2002/03
- 0% (<5%) of the stopbank length has a condition rating of 4 or 5.
Criteria Satisfied
- 16% (<20%) of the stopbanks have a berm width of less than 20 metres.
Criteria Satisfied
 - As-built stopbank formation levels and dimensions were restored within 3 months of minor surface damage being reported, and within 1 month of major surface damage being reported. Grass cover was restored within 3 months of bare patches being reported. Rabbit hole and subsidence damage was repaired within 1 month of being reported. Trees and scrub on the stopbank were removed within 3 months of being reported.
Criteria Satisfied

(3) Channel Fairway

- No less than 80% of the active channel length to be within the designated channel fairway.
5 Yearly Criteria- Not Applicable until 2002/03
- 1.9% (<10%) of the river bank length was subject active bank erosion.
Criteria Satisfied

(4) Buffer Zone

- No more than 5% of the designated buffer zone area of 225 hectares to be lost to river erosion.

*5 Yearly Criteria- Not
Applicable until 2002/03*

- The maintenance of a planted buffer zone area of at least 20hectares.

*5 Yearly Criteria- Not
Applicable until 2002/03*

- Heavy protection structures were repaired within three months.

Criteria Satisfied

- Stock exclusion fencing was maintained.

Criteria Satisfied

(5) Environment

- River management practices conformed to Regional Freshwater Plan, Regional Soil Plan, and Scheme Resource Consent conditions.

Criteria Satisfied

(7) Consultative

- Annual reports, Scheme financial statements, and works programmes were adopted at Advisory Committee meetings.

Criteria Satisfied

- A General ratepayer meeting was held in September 1998. A section of ratepayers in the upper reaches on the right bank and some down stream of the state highway bridge have expressed dissatisfaction with the Scheme. Fairly extensive consultation with them is underway to try and address their grievances.

Criteria Not Satisfied

- Annual rates, annual reports, and Scheme reviews have been approved by the Council.

Criteria Satisfied

- Consultation with the Department of Conservation, Wellington Fish and Game Council, and Tangata Whenua have been undertaken consistent with Scheme Resource Consent requirements.

Criteria Satisfied

(8) Overall

- Obtain Council endorsement of Scheme management approach in internal 5 yearly reviews.

*5 Yearly Criteria- Not
Applicable until 2002/03*

- Scheme maintenance standards have been endorsed when the Scheme was inspected as part of the annual peer review process for Wairarapa river management practices.

Criteria Satisfied

SCHEDULE OF SUPPORTING DOCUMENTATION

Advisory Committee meeting minutes

Annual scheme reports & financial statements

Completed and proposed works programmes

Asset Register with condition assessments, deferred maintenance and maintenance requirements

Log of inspections, repair requirements, and remedial works

Peer Review Report

Prepared by:

Widana Gamage
Scheme Manager

.....

Approved by:

Ian Gunn
Manager, Operations

.....

Recommended by:

Ian Heslop
Divisional Engineer

.....

Date:

.....